COMPLETION REPORT

1	Name of the work	Construction of CC Roads & Drains Opp Govt. Hospital Mallasandra in Ward No. 14, T. Dasarhalli Sub Divison.
2	Sanctioned Estimate No. & Date	T.S.No.:CE(DD)/GE/16-17 dt 14.11.2016
3	Head of Account which is chargeable	Road - 3111
4	Instrument Order NO. & Date	CE/DD/117/16-17 dt 28.1.2017
5	Name Of Contractor	Technical Manager (West) ICRDDL - PLO No 280 5th Cross 17th C Main Level Rajajinagar B-10.
6 a	Time Stipulated for Completion of work	90 days
b	Delay in Exculpation of Work	
7	Measurement recorded in	MBNO-5644/16-17 pgs 564323/1 to 564327/2
8	Check Measurement of the Asst	
9	Name of the office/official in charge of the work	
10	a) Asst. Eng/junior Eng	J.E. ಎಂ.ಎಲ್.ಎನ್.ಪಿ
	b) Asst. Exe Engineer	ಎ.ಇ.ಇ

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
50.00	4992357	—	764/-

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

ASSIATANT EXECUTIVE ENGINEER

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57.

COMPLETION REPORT

1	Name of the work	Construction of CC Roads & Drains Opp Govt. Hospital Mallasandra in Ward No. 14, T. Dasarhalli Sub Divison.
2	Sanctioned Estimate No. & Date	T.S.No.:CE(DD)/GE/16-17 dt 14.11.2016
3	Head of Account which is chargeable	Road - 3111
4	Instrument Order NO. & Date	CE/DD/117/16-17 dt 28.1.2017
5	Name Of Contractor	Technical Manager (West) ICRDDL - PLO No 280 5th Cross 17th C Main Level Rajajinagar B-10.
6 a	Time Stipulated for Completion of work	90 days
b	Delay in Exculpation of Work	
7	Measurement recorded in	MBNO-5644/16-17 pgs 564323/1 to 564327/2
8	Check Measurement of the Asst	
9	Name of the office/official in charge of the work	
10	a) Asst. Eng/junior Eng	J.E. ಎಂ.ಎಲ್.ಎನ್.ಪಿ
	b) Asst. Exe Engineer	ಎ.ಇ.ಇ

Sanctioned Estimate Amout	Amout Claims As per Actually Vide As per bills	Excess	Savings
50.00	4992357	—	764/-

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

ASSIATANT EXECUTIVE ENGINEER

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57.